



Daily Drilling Report

SPD20-14



DDR No: 31.0

DDR Date: 5/26/2026

Field Name South Pars Gas field	Client POGC	Well Type Infill	Water Depth (m) 61.50	Latitude (°) 26° 46' 39.11" N	Longitude (°) 52° 9' 4.55" E
Rig Number P-200	Contractor OKDC	Original KB Elevation (m) 36.15	Other Elevation Note Air Gap(m): 18	Comment Leg Pen.(m): FWD: 1.92/STBD: 1.86/PORT: 1.68	
Spud Date 4/25/2026	Cum Time Log Days (days) 29.13	Days LTI (days) 159.00	Kick Off Depth (mKB) 210.00	Last Casing String 26" Conductor, 195.00mKB	
Ops Category 24" H.S.	Current Geology Jahrum	Mud Type SW/PHG/Guar Gum Pill	Last Mud Check Density (lb/gal) 8.60	Head Count 105.0	Hazards STOP CARD: 23
Start Depth (mKB) 917.00	End Depth (mKB) 967.00	End Depth (TVD) (mKB)	Depth Progress (m) 50.02	Drilling Hours (hr) 19.95	Avg ROP (m/hr) 2.5

Operations at Report Time

Drilling 24" H.S at 972.8m

Operations Summary

Cont. Drilling 24" Hole section F/ 917m to 967m W/no return.

Operations Next Report Period

Cont. Drilling 24" H.S. to section TD.

Supervisors Contact

Job Contact	Position
H.Abdollahi	Head of Operation
A.FathiNejad	Senior Drilling Sup.
F.M.Yazdani	Night Drilling Sup.
A.Rajaei	Wellsite Drilling En
M.MValipour/A.Faramarzian	POGC Rep.
S.AbdollahKhani	Rig OIM

On-Board Companies

Company	Count	Note
POGC	2	Client
PECO	5	Operator
OKDC	73	Drilling Unit Service
PDF	2	Drilling Fluid Service
PGD	4	Mud Logging Service
PDK	6	Directional Drilling Service
MAPSA	2	H2S Service
NEPTA	2	Cementing Service
SARVAK	5	Casing Running Service
CST	1	Bit Engineer
POGC	3	Content Producer

HSE Drill Schedule

Type	Date	Days to Next Check (days)
BOP Test		
H2S Drill		
Abandon Drill	5/3/2026	14
Fire Drill	5/10/2026	14

Bulk Material

Supply Item Des	Unit Label	Consumed	Received	Returned	On Loc	Note
Barite	MT				137.0	Useable amount
Cement (Class G)	MT				146.5	Useable amount
Diesel Fuel	liter	15,000.0			63,100.0	Useable amount
Drill Water	m³				283.0	Useable amount
Fresh Water	m³	24.3	18.0		80.0	Useable amount

Formations

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)	Thick (m)	Drilled ROP (m/hr)	Lith Des
Fars Group	98.79	99.00	99.00	339.00	8.8	Lst,Mrl,Clst,Gyp
Asmari	437.95	438.00	436.38	118.00	9.1	Lst,Dol
Jahrum	553.56	556.00				Dol, Lst
ilam	988.40					

Directional Survey

MD (mKB)	Incl (°)	Azm (°)	TVD (mKB)	NS (m)	EW (m)	VS (m)	DLS (°/30m)	Build (°/30m)
436.80	11.49	25.11	435.21	20.52	10.52	23.06	1.09	1.09
465.22	12.12	25.70	463.03	25.77	13.01	28.87	0.68	0.67
493.72	12.58	26.78	490.87	31.24	15.71	34.97	0.54	0.48
520.22	12.87	25.60	516.72	36.48	18.28	40.80	0.44	0.33
540.00	13.16	25.60	535.99	40.50	20.21	45.26	0.44	0.44



Daily Drilling Report

SPD20-14



DDR No: 31.0

DDR Date: 5/26/2026

24 Hrs Operation Report

Start Time	Dur (hr)	End Time	Code 1	Code 2	Com
00:00	12.00	12:00	DRL1	P	Cont. Drilling 24" Hole section F/ 917 to 944m W/no return. >> Parameters: (WOB: 12-24kips, SRPM: 60-110, FR: 1092-1103gpm, SPP: 1460-1495psi, TQ: 5-14klbf). >> Off BTM pressure: 1484psi. >> PUHL: 256klbs, SOHL: 229klbs, RotHL: 242klbs. >> Erratic TQ @ 920, 921.6, 927.4, 929, 930, 937.6, 938 & 939.6m, >> Pumped GG/PHG Pill as per sweeping plan. >> F/U Ann. continuously. >> Avg ROP: 2.25m/h.
12:00	1.00	13:00	DRL9	P	B/R and R/D last drilled stand. >> Parameters: (SRPM: 80, FR: 800gpm, SPP: 840-1055psi, TQ: 4-7klbf). >> Pumped PHG Pill as per sweeping plan.
13:00	1.00	14:00	SN1	SN	Tried to B/O connection, no success due to high TQ. B/R and R/D last drilled joint. Pumped 20bbl weighted PHG pill + 35bbl PHG pill. Disconnect TDS's pipe handler, resumed trying to B/O connection by rig tons, success. >> Connected STD#25 of 5 7/8" DP.
14:00	10.00	00:00	DRL1	P	Cont. Drilling 24" Hole section F/ 944 to 967m W/no return. (after making connection & while establishing circulation, observed increasing in SPP around 200psi compared to previous flow rate (assumed nozzle plugged)) >> Parameters: (WOB: 8-24kips, SRPM: 90-105, FR: 1095-1100gpm, SPP: 1350-1698psi, TQ: 6-12klbf). >> Off BTM pressure: 1690psi. >> PUHL: 262klbs, SOHL: 244klbs, RotHL: 248klbs. >> @ 15:00 => Stalled string @ 945.8m (BTM), tried to get free while working on stall through applying TQ to 34klbf.ft, no success. Released TQ, worked on stall by applying 70klbs Overpull, string got free (15min). * While working on stalled string, circulation was established without any changing in SPP (FR: 1099gpm, SPP: 1697psi) >> Pumped GG/PHG Pill as per sweeping plan. >> Erratic TQ @ 955, 963, 964 & 964.6m. >> Avg ROP: 2.3m/h.

6 Hrs Morning Report

Remarks

2026.May.27

00:00 04:00

Cont Drilling 24" Hole section F/ 967 to 972.60m W/no return.

>> Parameters: (WOB: 6-17kips, SRPM: 91-103, FR: 1095-1100gpm, SPP: 1670-1687psi, TQ: 5-16klbf).

>> Erratic TQ @ 971.5 & 972.5m,

>> Off BTM pressure: 1484psi

>> PUHL: 256klbs, SOHL: 229klbs, RotHL: 242klbs

>> Pumped GG/PHG Pill as per sweeping plan.

>> Avg ROP: 1.4m/h.

Took SCR @ 966m as:

>> Pump#1: SPM: 30-40-50, FR: 191-255-319gpm, SPP: 104-146-200 psi.

>> Pump#2: SPM: 30-40-50, FR: 191-255-318gpm, SPP: 107-147-200 psi.

>> Pump#3: SPM: 30-40-50, FR: 191-254-318gpm, SPP: 110-153-207 psi.

04:00 05:30

B/R and R/D last drilled stand.

>> Parameters: (SRPM: 50, FR: 797gpm, SPP: 910-920psi, TQ: 2-12klbf).

>> Pumped 25bbl GG pill

>> Pumped 50bbl PHG pill.

05:30 06:00

Cont Drilling 24" Hole section F/ 972.6 to 972.8m W/no return.

>> Parameters: (WOB: 8-15kips, SRPM: 77-100, FR: 1098gpm, SPP: 1445-1455psi, TQ: 4-16klbf).

Observed decreasing in SPP, P/U string off-bottom to check pressure. (in progress)

Took SCR as:

>> Pump#1: SPM: 40-50, FR: 255-319 SPP: 121-167

>> Pump#2: SPM: 40-50, FR: 255-318 SPP: 126-170

>> Pump#3: SPM: 40-50, FR: 254-318 SPP: 123-172

>> Erratic TQ @ 972.6m.

Drill Strings				
Drill String Name	BHA #	Depth In (mKB)	Date In	BHA Objective
24" Rotary BHA	12	895.13	5/25/2026	Rotary BHA
Depth Drilled (m)	Drilling Time (hr)	Circulating Time (hr)	Rotating Time (hr)	Sliding Time (hr)
71.91	25.45	39.46	25.45	

Note				
Size (in)	Model	IADC Codes	Make	Serial Number
24	KHD435GC	435	Kingdream	2503307JH
Bit Run	Nozzles (1/32")	Bit Total Fluid Area (in²)	Bit Revs	IADC Bit Dull
RR#1	22/22/22/22	1.48	153,577.80	-----

Item Des	Serv	SN	OD (in)	ID (in)	Jts	Len (m)	Cum Len (m)	Com
5-7/8" Heavy Weight Drill Pipe (15 joints)	OKDC		7	3.875	15	138.26	263.24	In hrs: 156
XT-57 B x 6 5/8" B Cross Over Sub	OKDC		8	2.800	1	1.10	124.98	In hrs: 157
8-1/2" Collar (3 joints)	OKDC		8 1/2	2.812	3	28.02	123.88	In hrs: 145
8" Drilling Jar	PDK	08230358	7 15/16	3.000	1	9.46	95.86	In hrs: 111
8-1/2" Drill Collar (3 joints)	OKDC		9 1/2	2.812	3	28.00	86.40	In hrs: 145
6-5/8 B x 7 5/8 p Cross Over Sub	OKDC	SFK5753	9 1/2	3.000	1	1.09	58.40	In hrs: 0
9-1/2" Drill Collar (3 joints)	OKDC		9 1/2	3.000	3	27.45	57.31	In hrs: 153
15-1/4" IB String Stabilizer	PDK	PK-SS-9002	15 1/4	3.000	1	2.08	29.86	In hrs: 241
9-1/2" Drill Collar (2 joints)	OKDC		9 1/2	3.000	2	18.42	27.78	In hrs: 142
23-3/8" IB String Stabilizer	PDK	PK-SS-9009	23 3/8	3.000	1	2.44	9.36	In hrs: 241
9-1/2" Shock Sub	PDK	2561900006	9 1/2	2.813	1	5.33	6.92	In hrs: 18
9-1/2" Bit Sub (Float Valve Inside)	OKDC		9 1/2	3.000	1	0.92	1.59	In hrs: 157

Drilling Parameters										
Start (mKB)	End Depth (mKB)	Drill Time (hr)	Slide Time (hr)	Circ Time (hr)	Int ROP (m/hr)	Drill Tq	RPM (rpm)	Q Flow (gpm)	SPP (psi)	WOB (1000lbf)
917.00	920.39	1.67	0.00	1.67	2.0	14.0	110	1,103	1,495.0	24
920.37	936.17	7.17	0.00	7.17	2.2	7.0	104	1,103	1,490.0	24
936.17	939.31	1.33	0.00	1.33	2.4	7.0	99	1,103	1,487.0	20
939.31	944.30	0.97	0.00	0.97	5.1	8.0	99	1,103	1,488.0	24
944.30	945.84	0.75	0.00	0.75	2.1	7.0	92	1,103	1,695.0	12
945.84	963.10	5.95	0.00	5.95	2.9	8.0	95	1,099	1,700.0	24
963.10	964.11	0.53	0.00	0.53	1.9	12.0	100	1,099	1,675.0	30
964.11	967.00	1.58	0.00	1.58	1.8	8.0	105	1,100	1,678.0	22
			0.00	2.60						

Mud Information							
Depth (mKB)	Type	Density (lb/gal)	T Flowline (°C)	Funnel Viscosity (s/qt)	PV Calc (cP)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
967.00	SW/PHG/Guar Gum Pill	8.60		26			
Vis 3rpm	Vis 6rpm	Gel 10 sec (lbf/100ft²)	Gel 10 min (lbf/100ft²)	Percent Water (%)	Percent Oil (%)	Solids (%)	Low Gravity Solids (%)
MBT (lb/bbl)	pH	Chlorides (mg/L)	Hardness Ca (ppm)	KCl (lb/bbl)	Mud Lost to Hole (bbl)	Active Mud Volume (bbl)	Vol Mud Res (bbl)
	8.0	20,000.000	2,400				1222.0

Mud Additive Balance				
Des	Units	Consumed	Rec	On Loc
Bentonite	1MT	3.0		68.0
Biocide	5 Gal	2.0		43.0
Caustic Soda	25 kg	2.0		150.0
Citric Acid	25 kg	4.0		60.0
Guar Gum	25 kg	23.0		84.0
Soda Ash	25 kg	2.0		126.0

Casing String				
Csg Des	Run Date	Top (mKB)	Set Depth (mKB)	Com
26" Conductor	4/27/2026	0.00	195.00	

Wellhead Component					
Install Date	Size (in)	Type	Make	WP (psi)	Com

Well Control-SCR					
Pump #	Depth (mKB)	Strokes (spm)	Eff (%)	P (psi)	Q Flow (gpm)



Daily Drilling Report

SPD20-14



DDR No: 31.0

DDR Date: 5/26/2026

Formation Integrity Test

Test Type	Test Date	Last Casing String Run	Depth (mKB)	TVD (mKB)
Applied Surface Pressure (psi)	Fluid Density (lb/gal)	Volume Pumped (bbl)	Leak Off Pressure (psi)	Leak Off Equivalent Fluid Density (lb/gal)

Marine Conditions

Swell Ht (m)	Visibility (km)	Wind Dir	Wind Spd (knots)	T High (°C)	Wave Ht (m)	Com
0.65	10	50	17.0		1.40	

Support Vessels

Vessel Name	Vessel Type	Arrival Date	Departure Date	Note
Stellar Mariner	Supply Vessel	5/14/2026		Cargo operation, Standby @ anchorage area.

General Notes

Comment

Material Request:

>> New request: 200m3 of F.O.

>> Outstanding: 150m3 of D.W.

Received:

Sent:

Vessel Remaining Onboard:

On Stellar Mariner: 92 Jts of 18-5/8" CSG (K-55, 96.5#, BTC Thd.), Mud Material, Rig Eq.

Rig Contractor Shortages:

- Driller's cabin needs to be equipped with a protection guard.
- Lack of passageway between the third floor of accommodation and cantilever deck for emergency access.
- Passenger transfer basket is unsafe and should be replaced with a rigid-type basket.
- One rig deep well pump is out of service.
- One water maker unit is out of service.